Community Grant Scheme

Towns Fund - Keighley



Project Name	Value	Updates
River Worth Friends	£50,000	 Replacing dated and missing signage. Highlighting river and its natural heritage. Improvements to footpaths. Access Map at a town centre focal point. Improvement of river habits. Collaboration with KWVR Railway. Quotes to be completed by April 2023. Match funding from Rivers Trust.
Scott Street	£95,000 + £10,000	 Schedule of works complete Work due to start in April 2023 and more in June / July 2023



Project Name	Value	Updates
Haworth Toilets	£130,000	 Delays due to issues found during the work (Deathwatch beetle, leaking pipes, cemented tiles, structural issues). Project still within budget and mens to be completed and ladies will begin











Before / After

Project Name	Value	Updates
Keighley Cougars	£2,250,000	Working on a pre-application.Now working to submit a full planning application.
Haworth Village Hall	£1,100,000 + £10,000	 Submitted full planning application. Costings of work to begin and working closely with architect to plan a schedule and complete the application / grant funding agreement process.
Sangat Centre	£230,000	 Commenced work in February 2023. Work to continue throughout the year with floor due to start in December 2023.
Woodville Community Centre	£155,000	 Drawing up legal entity to take ownership of the centre. Planning to be done with the help of volunteers. Remaining construction work to start in Sept / Oct 2023.



Project Name	Value	Updates
Old School Room	£130,000 + £10,000	Work to start imminently.To be completed by the end of 2023.
Central Hall Roof	£152,100	 Waiting on quotes to be returned before completing costings. Work to commence in the summer of 2023.
Good Shepherd Centre	£130,000	 Works drawn up by architect and awaiting quotes to be returned. Will start once schedule drawn up.
KWV Railway	£400,000	 Two PM's in place to carry out projects. Additional funding from other providers in place to deliver projects.

